









Work Site Safety Inspection

work Site Safety Hispection							
					Company:		
	ation						
	pecte				Sub-Contractor:		
Pr	Priority For Corrective Action				Inspection Checklist		
IMMINENT DANGER	SERIOUS	MINOR		NOT APPLICABLE	This list is intended as a guide in assisting you in doing a comprehensive inspection. Each of the following is to be rated according to its priority for corrective action. See attached for more information.		
Ë R	SUS	OR	O _X	3LE	Housekeeping: clean, spills, adequate garbage's, material stored safely Automotive Vehicles: parked safely, operators authorized,		
					safe speed Excavations: permits, safe exit/entry, shoring, sloping, trench boxes PPE: hard hat, glasses, steel toed boots, respirators, hearing protection, other		
					First Aid: appropriate, maintained and ready for use, records, personnel on site		
					Fire Prevention: type, size, placement Electrical: cords intact, three prongs used, GFI's in wet locations, energized boxes and panels covered, cords elevated to avoid tripping.		
					Tools: guards, cords not frayed, proper tool being used Ladders: inspect, tied off, one meter above landing, not to use top three rungs Hoarding and Heating: heater started by qualified people, adequate ventilation, heaters installed properly, hoarding properly installed.		
					Utilities: proper clearances obtained Welding/cutting/torching: fire control, flash screens, eye protection, and cylinder storage WHMIS: location of SDS, SDS being received, workplace labels available		
					Jobsite office: emergency #'s available, fire extinguishers, waste disposal, company policies available		



Allen & Bolack C RECREATION		CONCERN:		POWELL CONSTRUCTION ROMA
-----------------------------	--	----------	--	--------------------------

Hazard Observed	Recommended Action	Action Taken By	Date Complete

Additional Hazards: Comments:			
nspected by Signature:		Date:	
WH&S Coordinator Signa	ture:	Date:	
Senior Management Sign	ature:	Date:	